

Shed extension update 7 February 2018

Thankfully Mike Vernon was at the Shed for our 7am delivery of gravel and sand. Work progressed well once the troops arrived. We finished embedding the copper pipes in sand (Geoff, Phil, Andrew et al), topped up the excavated bio drain beside the Shed (Geoff, Phil, Andrew et al), reinstalled the SW pit which had floated up out of the ground (Mike & Andrew), filled the trench alongside the existing slab (Peter, Geoff, Andrew et al), more securely joined and re-fitted the channel drains to rectify problems of fit for the slab whilst giving correct fall (Peter & me). We cleared the SE corner of rubbish and sandstone (Mike, Phil, Jack, Andrew), completed the NE bio drain to the absorption dam (great job by Jack and Nic) and generally made sure the site is ready for an excavator to finish site cleaning up so concreting of paths can occur. Looks like I got off lightly doesn't it? Come and join us next time to see what happens!

The troops at work today included Jack Z, Peter A, Nic L, Andrew K, Phil L, Mike V, and Geoff G. with a later entry from Richard B on wheel barrow.

My thanks to everyone for their great effort.
Mal

